ALLPCB

FINAL INSPECTION REPORT

一. Visual Inspection					
Order P/N	JP-2Y2079995	Customer	H19981A	Customer P/N	J2Y-2436190
QTY Shipped	5 SET	QTY Sampled		5 SET	
Conclusion					

二. Function Inspection

	Item	Requirement	QTY Sampled	Actual Measurement	Judgement
Base Material		FR-4 Kingboard tg130	5 SET	FR-4 Kingboard tg130	ACC
Board Thickness		1.6 ± 0.16 MM	5 SET	1.63um	ACC
Copper Thickness		35um	5 SET	41.80um	ACC
Warp-Twits		≤ 0. 75%	5 SET	0. 37%	ACC
Date Marking		/	/	/	/
Solder Mask Type & Color		Green	5 SET	Green	ACC
Solder Mask Test		No Peeling	5 SET	No Peeling	ACC
Legend Typed & Color		White	5 SET	White	ACC
Legend Test		No Peeling	5 SET	No Peeling	ACC
Electricity Test Marking		DRAW LINE	5 SET	DRAW LINE	ACC
QC Marking		/	/	/	/
Gold Finger Chamfer		/	/	/	/
Blue Glue		/	/	/	/
	1、Wettability	260±5℃ 5 second one time	1PCS	Wettability	ACC
Solder Ability Test	2. Status of Laminate		1PCS	No Delamination	ACC
	3. SolderMask Blister, Hole Void, Copper-cold Blist		1PCS	NO	ACC
Thermal Stress Test	1. Status of Laminate	288±5℃ 10-11 second 3 times	1PCS	No Delamination	ACC
	2. Copper-cold Blist		1PCS	NO	ACC

INSPECTDE BY 姜文浩 APPROVED BY:付家贵

Item	(Tolerance)	Required dimensions	(actual measurement)	Judgement
1	\pm 0. 15mm	150.00	150.04	ACC
2	± 0.15 mm	210.00	210.06	ACC

四. Refer Engineering Information

Hole and Drill Drawing	ACC
Conductor and Film	ACC
Solder Mask and Film	ACC
Legend and Film	ACC
Revision of Engineering Changing	/

Inspected By 邱桂霞

APPROVED BY: 作付家贵

